

Date _____

Daily Supported Scaffold Inspection

Inspection by _____

Item Inspected	Yes	No	N/A	Comments
1. Baseplates and mudsills are in good condition and have been provided to stabilize the scaffold.				
2. All cross bracing has been installed on the frames.				
3. The connecting pins are in place to secure the scaffold frames together.				
4. An access ladder, built-on ladder or stair tower has been provided for safe access to the scaffold.				
5. Guardrails have been provided on all sides of the scaffold.				
6. Toeboards have been provided.				
7. The scaffold has been tied into the structure at proper intervals. (26 feet vertically, 30 feet horizontally after the height is 4X the base.)				
8. The anchors and ties comply with the design.				
9. Work platforms have been fully planked.				
10. Scaffolds 75 feet or more in height have been provided with a design drawing. The installation complies with the design.				
11. The scaffold frames have not been overloaded with debris, material or work platforms contrary to the design of the scaffold.				
12. Wire mesh has been provided on the outside of the scaffold to prevent debris or material from falling to lower levels.				
13. If safety netting is used, the scaffold has been designed to take the extra wind load.				
14. If the scaffold is on casters, the casters have been locked while work is being done.				
15. Mobile scaffold is not being moved while workers are on it.				
16. The scaffold planking is scaffold grade planking.				
17. The planking overhangs the supports by at least 6" but not more than 18".				