

Date \_\_\_\_\_

### Daily Supported Scaffold Inspection

Inspection by \_\_\_\_\_

**Complete each item before starting work.**

1. Is all planking scaffold grade, or equivalent?  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
2. Are all working platforms fully planked between guardrails?  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
3. Do the planks have a minimum 12 " overlap and extend 6" beyond supports?  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
4. Are scaffold components and planking in safe condition and proper size for use?  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
5. Is the frame spacing and mudsill size capable of carrying intended loads?  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
6. Are all scaffolding frames braced with connecting components, stacking pins and cross bracing?  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
7. Have screw jacks been used to level and plumb the scaffold?  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
8. Is the scaffold level and plumb?  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
9. Is guard railing in place on all open sides of the scaffold?  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
10. Has been proper access been provided?  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
11. Has overhead protection safety netting or wire screening been provided where necessary?  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
12. Is the safety netting or wire screening maintained in good condition?  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
13. Has the scaffold been tied into the structure at a minimum of every 30 ft in length and 26 ft in height?  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
14. Have freestanding scaffold towers been guyed or tied every 26 ft in height?  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
15. If wheels or casters used are they in the locked position?  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
16. Are toe boards (4" to 6"), mid rails (21"), and top rails (42") properly installed and fastened?  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
17. Is the scaffold free of makeshift devices to increase the height?  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
18. Do the anchors and ties comply with the design?  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
19. The scaffold frames have not been overloaded with debris, material or work platforms.  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
20. Have possible hazardous conditions been reviewed for:  
Power Lines? Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_  
Wind? Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_  
Other? Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_