

**SUPPORT SYSTEM**

1. All suspension-rigging points can support 4 times the intended load, and are tied back  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
2. The structure is able to support the loads (parapet wall, roof etc.).  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
3. Suspension lines terminated w/ shackle, thimble, 3-jclamps, spaced the same as the stirrups and the wire rope is long enough to reach the bottom of the drop.  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
4. Outriggers are rated for the application, correct # of counter weights attached and secured.  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
5. Parapet clamps and roof hooks are properly tightened and seated to the wall correctly.  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
6. All pipe scaffolds or outrigger supports are assembled per manufacturers instructions.  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
7. Tiebacks are properly configured, secured, tied to suitable anchorage points.  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
8. Power cord has stain relief at source; all edges it passes over are padded.  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_

**SUSPENDED EQUIPMENT**

1. Operators have been briefed on equipment, and are qualified to use it safely.  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
2. Lifelines are independently tied back to suitable anchorage and abrasion protection provided.  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
3. Harnesses and lanyards are in good condition, rope grabber, snap hooks and fittings.  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
4. All parts (platform connections, toe boards, debris control netting, guardrails) of the scaffold have been properly installed and tightened with the correct bolts.  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
5. Hoists are in proper operating condition per manufacturers recommendations.  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_
6. Have possible hazardous conditions been reviewed for:  
Power Lines? Yes \_\_\_\_\_ No \_\_\_\_\_      Wind? Yes \_\_\_\_\_ No \_\_\_\_\_  
Obstructions? Yes \_\_\_\_\_ No \_\_\_\_\_      Other? Yes \_\_\_\_\_ No \_\_\_\_\_
7. Every thing else appears to be operating properly.  
Yes \_\_\_\_\_ No \_\_\_\_\_ Comments \_\_\_\_\_

The provisions of this section 13-03 shall take effect on and after [September 1, 2000] May 1. 2001.